13 {=7 =8

Survey # 3 made on application
J Linn & Small
Commenced at 1/4 Cor bet Sec 12 & 7 bet
Chs Lks T 13 S R 27 & 28
20.12 North onaway bet 1/4 cor & Sec cor 7-12-6 & 7
Est 1/8 cor for S E Cor & Noble Ind of Stone
20.00 West Established 1/8 Cor bet Small & Noble Ind of Stone
20 " " " " " " Ind of Stone
19 " John Day River running N West
Com at Ind of Stone N E Cor of S W 1/4 N E 1/4 Sec
12 & run
3 50 S John Day River E & W line Ind of Stone
10 Links E of mouth of Marks Creek from which
& run
20 West, then
2.00 North and erected Ind of Stone for W 1/8 Cor
Commenced at 1/4 Cor bet 12 & 13 T 13 R 27
16 North J D River proved 1/8 Cor on true line
20.72 West on line bet 12 & 13 found Cor 11-12-13 & 14
& run
40 North erected temporary Ind of Stone
40.50 Line fence E & W. supposed Cor 10 Links East
50.00 North bank & Slough. South bank J D river
60 " J D River run N W
Com at 1/4 Cor bet 7 & 18 T 13 S R 28 E W M
1200 West on true line 8 Cor 21 Links bank J D River S W
& run from 1/4 Cor bet 7 & 18
20.00 South erected Ind of Stone for S E Cor N E 1/4 N W 1/4 Sec 18
20.00 West " " " " S W " " " " "
22.50 South " " " " S E Cor Lot 3 " "
2500 West intersect 1/4 Cor bet Secs 18 & 13 on E & W Line
bet 27 & 28 March 24-25 1905
From 1/4 Cor bet 18 & 19 line fence A & B Lack
Cor to 7-18-12 & 13 in J D River
& proved fence to be on true line
Surveyed March 24 & 25 1907
John Marion
John Anderson } Chainmen
Clarence Johnson